		Outturn	Overspend	
Memorial Hall	14,000	14,000		Works completed, some signage possible.
Borough Hall	7,500	7,500		Works completed, some possible noticeboards/leaflets.
Farnham Maltings	35,000	0	35,000	Not received 1st round Arts Council funding, so have resubmit. Outcome will be known in February. £35k requested slippage.
Museum of Farnham	60,000	60,000		£30k from provision for urgent schemes 2/9/14.
Cranleigh Arts Centre	10,000	10,000		Starting work again in January. On programme S106 approval 4/12/14. Putting in for advertising
-	,	,		consent. Possible need to slip in to 2015/16.
Central Communications - Careline PV's on Cranleigh Leisure Centre	30,000 25,000	30,000 25,000		Most budget now spent. Roof maintenance works required before installation.
Energy Audits for Cranleigh & Farnham Leisure Centres	5,000	5,000		Complete.
Village Notice Board , Peper Harow Kitchen Upgrade, Ewhurst Village Hall	1,010 1,090	1,010		S106 approval 24/7/14. S106 approval 24/7/14.
Day Centres	10,000	20,000	10.000	Emergency purchase of ovens.
Godalming Leisure Centre	48,699	50,140		S106 approval 24/7/14. Small overspend. Contribution to Cricket Club included.
Haslemere Leisure Centre	3,669,570	3,669,570		S106 approval 24/7/14. Opened in January
Flood Risk Prevention	26,100	26,100		£16.1k from provision for urgent schemes 19/9/14 for emergency dredging works. Work
Wyphurst Rd, Ditch Bank	20,000	20,000		Environment Agency holding up works. Works
Ditch Works - improving flood resilience	35,000	35,364	364	order placed Works completed.
Recreation Ground Improvements	2,368	2,368		Order placed for gate, will spend remaining on fencing.
Pavilions-Capital Works	40,000	40,000		High Lane heating needing replacement due to leak. Possible contribution to works at scout he
Recreational Facilities for young people	6,251	6,251		Holloway Hill. Order placed for additional bin.
Playground Replacement	209,881	209,881		Have shortlisted 3 designs for Holloway Hill & Farnham Park. Public consultation to be put out
Parks Signage	21,863	21,863		Work planned to start March. 31 signs installed to date.
Philips Memorial Garden Improvement Programme	308,352	168,352	-140,000	Project will underspend overall due to project change over 5 year length.
Parks Infrastructure works and DDA improvements	83,583	83,583		Phillips memorial drainage works complete.
Badshot Lea Football Club	50,000	50,000		Planning permission approved. Awaiting agreement of lease. Possible slippage dependant on club.
Herons Skatepark	101,005	101,005		S106 approval 24/7/14. Work should be
Noodland Work	44,097	44,097		Works will be underway, will spend before end the year.
HLS Countryside Works	102,152	102,152		Contractors have been instructed.
Countryside Health & Safety works Frensham Common - Site Facilities Redevelopment	1,118 12,323	3,341 12,323	2,223	Overspent. Consultant working on scheme.
Farnham Football Pitch Drainage	68,000	18,000	50,000	Planned works not allowed to go ahead for
Farnham Park SPA	12,086	12,086		archaeological reasons. Looking at other methods or potentially cancelling project. Project underway.
Tennis court resurfacing, Coxcombe rec ground	6,551	6,551		S106 approval 24/7/14.
_ordshill playground	1,073	1,073		S106 approval.
Drainage at Thursley Rd Rec ground Cricket Pitch at Hascombe Rec ground	1,184 811	1,184 811		S106 approval 26/9/14. S106 approval 26/9/14.
Godalming Lawn Tennis Club	50,000	50,000		Contribution paid. Work progressing.
_eisure Centres - Rolling Programme	90,000	90,000		Further works are out to tender.
Haslemere Leisure Centre - Rolling programme	289,000	289,000		Allocated towards main budget.
_eisure Centres - Rolling Programme Contingency Godalming LC equipment	25,000	25,000 5,565		Works to be carried out at Cranleigh on roofing S106 approval. Awaiting final order details.
Farnham LC equipment	5,565 16,550	16,550		S106 approval. Awaiting final order details.
Borough Hall Ceiling Survey	1,800	1,383	-417	Exec - 4/11/14.
Museum of Farnham heating	15,000	15,701		Exec - 4/11/14.
Broadwater Toilets Refurbishment	63,000	63,000		Exec - 2/12/14. Funded from savings.
Borough Hall PA system	5,000	4,720	-280	S106 approval
Cranleigh Leisure Centre	10,656	10,656		S106 approval
Outdoor Gym Equipment, Frensham	1,200	1,200 766		S106 approval
Replacement of equipment at Alfold Playground Planning Application for redevelopment of Farnham Vemorial Hall	766 40,000	40,000		S106 approval Exec - 6/1/15
Community Sub Total	5,684,204	5,473,236	85,000 - <mark>125,968</mark>	
Forward Programme/Legislative Changes Desktop/Server Upgrades	22,655 25,000	22,655 25,000		Additional funding received from DWP. New server and more monitors.
Adelante upgrade	3,162	3,162		New system now live.
Mobile Working Solutions	52,147	37,147	15,000	Food hygiene module installed.
GIS Environment upgrade Records Scanning	20,000 61,281	20,000 61,281		Order placed. Lots of back scanning underway, dependant of
Paper Free Planning	2,550	2,550		services thinning scanning. Work underway.
Zaper Free Planning Vicrofiche Scanning Project	48,000	48,000		Approved Executive 2/9/14, £21k PDG funded £28k from provision for urgent schemes. Microfiche with supplier, to be completed by ye
Local Land Charges	30,250	0	-30,250	end. Ongoing government review on land charges, will not be taking action until review completed. Expected changed to system will be made in 2017-2019.

Annexe 1

Implement Contact Manager					
	82,000	6,000		-76,000	Contact Manager not being implemented as
Out the state of t	00.000	00.007		0.007	widely as planned.
Orchard Modules SharePoint	20,000 40,907	22,067 40,907		2,067	HRA to pick up overspend.
MS SQL Server Rationalisation & Licensing	24,000	24,000			Implementation ongoing. Remainder to be spent on Oracle licensing.
PSN Compliance & Endpoint Management	45,000	25,000		-20 000	Gained compliance. Currently carrying out DBS
r on compliance a Endpoint Management	40,000	20,000		20,000	checks.
Mobile Working Solutions - Housing	30,000	30,000			Orders placed for tablets and software. Some
с с	,				may slip into 2015/16.
Asbestos Removal - the Burys	20,000	20,000			Half of surveys in and have started removal
Asbestos Removal - corporate properties	20,000	20,000			Half of surveys in and have started removal
Inspection of culverted land drainage assets	25,000	25,000			Currently surveying.
Improved Working Environment	109,500	109,500			Additional £9.5k for water main works agreed by
					Executive Director, to be funded from urgent
					schemes. Extra spend on security works has
					been required which may cause overspend.
Office Maximisation	74,616	74,616			£9k back from Surrey County Council.
Office Lighting Replacement - housing	7,000	6,890		-110	Completed.
Magnetic device to reduce gas consumption	5,600	5,600	45.000	404 000	Exec - 3/2/15
Customer, Office & IT Sub Total	783,668	644,375	15,000	-124,293	Mandan Lana invasias has some in lawar then
Contaminated Land	46,827	26,827		-20,000	Weydon Lane invoice has come in lower than
					expected. Works at Windrush close less
Naina Decendina Environment	40.000	10.000			expensive than expected. Equipment in place.
Noise Recording Equipment Air Quality Monitoring	13,000 19,830	13,000 5,180	4,650	10.000	£60k DEFRA funding received in 2013/14. Will
All Quality Monitoring	19,030	5,100	4,050	-10,000	be decommissioning the Hindhead monitoring
					station and maintaining others. Remaining
					DEFRA funding of £4,650 to be carried forward
					to LEZ project. Detailed assessment no longer
					needed.
Demolition of Broadwater Park Conveniences	6,000	5,005		-995	Used to keep in use.
Replacement of Wheeled Bins	9,000	9,000			Waiting for storage space to clear of green
•	,	,			waste bins. Order placed for half of bins, other
					half will be ordered in March due to storage.
Garden Waste	130,678	130,678			Additional bins required due to good take up of
					new service. Currently 9,500 customers.
Rolling Programme	65,000	65,000			Spend dependant on winter maintenance. £30k
					remaining will spend on new tariff boards.
Cashless Parking/Parking Equipment	10,517	10,517			System live. Some additional machines and
					communication for new year.
North Street Car Park	0	260		260	Overspent
Car Park Lighting	3,411	3,232		-179	
Car Park Lining	6,000	5,931		-69	
High Street Haslemere	86,320	86,320			Waiting on consultants to report. Item to Exec
					briefing in February to help decide ongoing
					actions.
Environment Sub Total	396,583	360,950	4,650	-30,983	
iTrent	4,000	2,000			Project complete.
E-tendering Finance Sub Total	4,000	284 2,284	0	-3,716 - 5,716	Spend incurred in 2013/14.
Disabled Facilities Grants	457,900	370,000	U		Received more grant than expected a
Disabled Facilities Grants	437,900	370,000		-07,900	repayment of grant received.
Warm Homes Project	40,000	40,000			Focusing on park homes. Holding back to try
	40,000	40,000			and achieve additional external funding.
Housing Sub Total	497,900	410,000	0	-87,900	and donieve additional external funding.
		11,209	,	01,000	Planning enforcement involved as Farnham
	11.209				
Castle Steps	11,209	,200			•
Jasue Sieps	11,209	,200			castle have not followed agreed plans. Hoping to
	2,000				•
Castle Steps Dockenfield Sign Wiggins Yard		2,000			castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding.
Dockenfield Sign	2,000	2,000			castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval.
Dockenfield Sign	2,000	2,000			castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total	2,000 5,000 1,200 19,409	2,000 5,000 1,200 19,409	0	0	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common	2,000 5,000 1,200	2,000 5,000 1,200	0	0	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System	2,000 5,000 1,200 19,409 16,500	2,000 5,000 1,200 19,409 16,500	0	0	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total	2,000 5,000 1,200 19,409	2,000 5,000 1,200 19,409	0	0	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign	2,000 5,000 1,200 19,409 16,500 38,500	2,000 5,000 1,200 19,409 16,500 38,500	0		castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System	2,000 5,000 1,200 19,409 16,500	2,000 5,000 1,200 19,409 16,500	0		castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative &
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign	2,000 5,000 1,200 19,409 16,500 38,500	2,000 5,000 1,200 19,409 16,500 38,500	0		castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in-
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration	2,000 5,000 1,200 19,409 16,500 38,500 46,200	2,000 5,000 1,200 19,409 16,500 38,500 18,720		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative &
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200	2,000 5,000 1,200 19,409 16,500 38,500 18,720 73,720	0		castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration	2,000 5,000 1,200 19,409 16,500 38,500 46,200	2,000 5,000 1,200 19,409 16,500 38,500 18,720		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200	2,000 5,000 1,200 19,409 16,500 38,500 18,720 73,720		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188	2,000 5,000 1,200 19,409 16,500 38,500 18,720 73,720 910,188		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200	2,000 5,000 1,200 19,409 16,500 38,500 18,720 73,720		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000	2,000 5,000 1,200 19,409 16,500 38,500 18,720 73,720 910,188 40,000		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre	2,000 5,000 1,200 19,409 16,500 38,500 46,200 46,200 910,188 910,188 40,000 18,977	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165		-27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre	2,000 5,000 1,200 19,409 16,500 38,500 46,200 46,200 910,188 910,188 40,000 18,977	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Famham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating.
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. E30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating. £18. Kor Borough Hall Ceiling Survey, £9.5k for
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating. £1.8k for Borough Hall Ceiling Survey, £9.5k for water main replacement, £40k for
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating. £1.8k for Borough Hall Ceiling Survey, £9.5k for water main replacement, £40k for
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165 0	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165 0	0	-27,480 -27,480	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Procurement process has been carried out. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating. £1.8k for Borough Hall Ceiling Survey, £9.5k for water main replacement, £40k for
Dockenfield Sign Wiggins Yard Fingerpost at Shortfield Common Planning Sub Total Agenda Management System Website Upgrade & Redesign Intranet Migration Policy & Governance Sub Total Riverside Brightwells - Development Consultancy Gostrey Day Centre Special Projects Sub Total Budget for urgent schemes	2,000 5,000 1,200 19,409 16,500 38,500 46,200 101,200 910,188 40,000 18,977 969,165	2,000 5,000 1,200 19,409 16,500 38,500 18,720 910,188 40,000 18,977 969,165	0	-27,480 -27,480 0	castle have not followed agreed plans. Hoping to resolve issues or we shall claw back funding. S106 approval. Exec - 4/11/14 S106 funded. Set up steering group, finalising the brief for quotes. S106 approval Project on track. Project on track. Project due to start in September, aiming to launch June 2015. Underspend due as budget was speculative & much of the work will now be carried out in- house. New intranet now live. Final drawdown from LEP has been made. Awaiting discharge of conditions on temporary car park. Awaiting completion of Riverside and negotiations with developers. Feasibility study and consultations completed. £30k to Museum of Farnham, £27k to Microfiche Scanning, £16.1k to flood risk prevention. £5k earmarked for cemetery memorial safety works. £15k for heating at Museum of Farnham heating. £1.8k for Borough Hall Ceiling Survey, £9.5k for water main replacement, £40k for

Annexe 1